CITY OF DALTON, GEORGIA SCHEDULE OF PROJECTS CONSTRUCTED WITH SPECIAL PURPOSE LOCAL OPTION SALES TAX ANNUAL PUBLISHED REPORT AS REQUIRED BY O.C.G.A. § 48-8-122 FOR THE YEAR ENDED DECEMBER 31, 2016

		Expenditures									
Project Name	Estimated Cost		Revised Estimated Cost		Prior Years		Current Year		Total		Estimated Percentage of Completion
2015 SPLOST (2015 Referendum):											
County-wide Communication Project	\$	3,901,000	\$	3,901,000	\$	468,147	\$	1,500,299	\$	1,968,446	50%
County-wide Library Project		163,000		163,000		-		43,250		43,250	27%
Lakeshore-Brookwood Park Recreation Project		2,200,000		2,200,000		115,732		677,859		793,591	36%
Public Safety Vehicles		3,200,000		3,200,000		1,743,971		746,961		2,490,932	78%
Haig Mill Reservoir Recreation Project		5,000,000		5,000,000		8,860		754,545		763,405	15%
Streets, Bridges, and Stormwater Projects		10,000,000		10,000,000		-		789,655		789,655	8%
	\$	24,464,000	\$	24,464,000	\$	2,336,710	\$	4,512,569	\$	6,849,279	