CITY OF DALTON, GEORGIA SCHEDULE OF PROJECTS CONSTRUCTED WITH SPECIAL PURPOSE LOCAL OPTION SALES TAX ANNUAL PUBLISHED REPORT AS REQUIRED BY O.C.G.A. § 48-8-122 FOR THE YEAR ENDED DECEMBER 31, 2017

		Expenditures									
Project Name		Estimated Cost		Revised Estimated Cost		Prior Years		Current Year		Total	Estimated Percentage of Completion
2015 SPLOST (2015 Referendum):											
County-wide Communication Project	\$	3,901,000	\$	3,901,000	\$	1,968,446	\$	1,815,739	\$	3,784,185	97%
County-wide Library Project		163,000		163,000		43,250		3,889		47,139	29%
Lakeshore-Brookwood Park Recreation Project		2,200,000		2,200,000		793,591		1,207,769		2,001,360	91%
Public Safety Vehicles		3,200,000		3,200,000		2,490,932		401,044		2,891,976	90%
Haig Mill Reservoir Recreation Project		5,000,000		5,000,000		763,405		1,566,149		2,329,554	47%
Streets, Bridges, and Stormwater Projects		10,000,000		10,000,000		789,655		1,074,996		1,864,651	19%
	\$	24,464,000	\$	24,464,000	\$	6,849,279	\$	6,069,586	\$	12,918,865	